

**Structural Stability Assessment of the Punit Park  
Cosmopolitan II CHSL, Plot No-182C, Sector 17, Nerul,  
Navi Mumbai**

**STRUCTURAL AUDIT REPORT**



**SUBMITTED BY**



**YASH ENGINEERING CONSULTANTS PVT LTD.**

207, Foundation Tower, Sector-11, Plot No. 20, CBD Belapur,

Navi Mumbai - 400 614

**FOR**

**PUNIT PARK SOCIETY, COSMOPOLITAN II CHSL, PLOT  
NO-182C, SEC-17, NERUL(E), NAVI MUMBAI-400 706**

**AUGUST 2022**

## **Contents**

<b>Section</b>	<b>Subject</b>	<b>Page No</b>
1.	Introductory Remarks	1
2.	Site Inspection & Methods of NDT Test	1-6
3.	Observations	7-8
4.	Site Photographs	09-14
5.	Test Reports	15-33
6.	Concluding Remarks & recommendation	34
7.	References	35

### **List of Table**

<b>Table 3.1</b>	<b>Rebound Hammer</b>
<b>Table 3.2</b>	<b>Ultrasonic Pulse Velocity Testing</b>
<b>Table 3.3</b>	<b>Half Cell Potentiometer</b>
<b>Table 3.4</b>	<b>Chemical Analysis of Concrete</b>
<b>Table 3.5</b>	<b>Concrete Core Test</b>

# **Structural audit report of residential building Punit Park**

## **INTRODUCTORY REMARKS**

M/s. Yash Engineering Consultants Pvt. Ltd. (YECPL) is empaneled with NMMC for providing consultancy works in NMMC jurisdiction. In view of the disaster occurred on 11<sup>th</sup> June 2022 at Jimmy Park CHS an adjacent residential building, NMMC has issued notice to Punit Park CHS for carrying out structural audit vide NMMC letter dated 30.06.2022. M/s. Punit Park Cosmopolitan II CHSL approached YECPL for carrying out structural audit vide letter no Cosmo-II CHS/Structural Audit/2022/02, dated 11.07.2022.

Accordingly work of Structural Audit of Punit Park CHSL, Navi Mumbai, was awarded to YECPL vide Punit Park CHS's dated 21.07.2022.

In view of this, consultancy services for the structural audit of M/s. Punit Park CHS Ltd have been under-taken by the YECPL. This report is based on the Visual Observation Taken at site, field NDT, strength analysis in the laboratory (ALLIED RESEARCH CENTRE, GHANSOLI, NAVI MUMBAL) also intensity of corrosion of Exposed reinforcement.

## **METHODOLOGY**

1. Study of plan, all Structural drawings, details.
2. Visual Inspection The building was investigated by Floor by Floor for observation and external area of the building some of the column, beam and slab within the structure were observed for a range of defects such as spalls, seepage cracks and crazing etc. All the defects were marked on the observation sheets with approximate repairs which formed the total data of the structure.
3. Tapping Observation Some of the column and beams inside the flats were subjected to Tapping by hammer. The hollow sound was recorded. This was evaluated for remedial measures.
4. Non-Destructive Testing [NDT] In addition to Visual Inspection and Tapping Observation the quality and strength of structural components can be determined by the use of various

Non-Destructive Test. There are various NDT instrument used in concrete members which determines the present Strength and quality of concrete. The result of these is useful in finding out the treatment to be given to the structural members and various types of the test available in the market those are as below

- a) Carry out the visual inspection of the building to see the extent of distress in the Reinforced Concrete members in accessible areas.
- b) For RCC components, perform Non-destructive Testing as per relevant IS Codes through
  - (i) Rebound hammer Test, (ii) Ultrasonic Pulse Velocity, (iii) Half Cell Potentiometer tests, (iv) Carbonation Test, (v) Core extraction with test, as necessary, for their soundness and to investigate corrosion of steel reinforcements.
- c) Investigating the possible reasons for deterioration of the structural health of the building based on the above NDT Test and visual inspection and suggest suitable remedial measures.

## 1. SITE INSPECTION

The site of residential building M/s. Punit Park CHS Ltd., Plot No. 182-C, Sector 17, Nerul, Navi Mumbai was visited on 25<sup>th</sup> July 2022 to assess the current structural condition.

### STRUCTURE DETAILS

SR NO.	DESCRIPTION	DETAILS
1	NAME & LOCATION	M/s. PUNIT PARK CHS LTD., SECTOR-17, NERUL, NAVI MUMBAI
2	Age of Building	Near about 25-30 years.
3	TYPE OF PREMISES	This is a G+7 (A, B, C & D Wings), Row House 27 Nos. (G+1) RCC framed structure.
4	OCCUPATION CERTIFICATE BY CIDCO	15.12.1994
5	ADDITION & ALTERATION IF ANY	Architectural and structural drawings were not available at the time of inspection.

The Destructive and Non-Destructive (NDT) test of the RCC elements were carried out. The location of the points, where the NDT needed to be carried out was marked. The surface preparations at the selected locations were then carried out for testing. The details of various tests conducted, and their guiding principle are summarized below.

### **1.1 Rebound Hammer Test**

Rebound hammer test is done to find out the likely compressive strength of concrete by using rebound hammer as per IS 13311 (part 2): 1992. The underlying principle of the rebound hammer test is “the rebound of an elastic mass depends on the hardness of the surface against which its mass strikes”. When the plunger of the rebound hammer is pressed against the surface hardness of the concrete: The surface hardness and therefore, the rebound are taken to be related to the compressive strength of the concrete. The rebound value is read from a graduated scale and is designated as the rebound number or rebound index. The compressive strength can be read directly from the graph provided on the body of the hammer.

### **1.2 Ultrasonic pulse Velocity Test (UPV)**

This test helps in assessing the quality of concrete. The time of travel for an ultrasonic pulse through a given path length of concrete is measure. For this purpose, two probes (transducers) are used one transmitting and the other receiving. Thus,

$$\text{Ultrasonic Pulse Velocity (UPV)} = \text{Path Length} / \text{travel time}$$

It is best to have the two probes on opposite faces of concrete members. Thus, the signal passes through the entire thickness of the member. This is the direct (D) method of the test and the same was used for the investigations of the RCC elements.

On the other hand, when only one face of the structural element is available the two probes are kept on the same inspected face. This is the indirect (ID) method and the same was used when

both sides of the RCC member was not accessible. Indirect method is not as efficient as direct method due to reduced signal amplitude and the test results are greatly influenced by the surface layers of concrete which may have different properties from that of concrete inside the structural member. As per the IS 13311 (Part 1): 1992, the measured indirect velocity is invariably lower than the direct velocity on the same concrete element. This difference may vary from 5 to 20 percent depending largely on the quality of the concrete under test. The UPV depends on the quality of concrete and is affected by all its ingredients. The IS 13311 (Part 1): 1992 uses only qualitative interpretation as given in the Table 2.1.

**Table 2.1** Concrete Quality Grading Based on Ultrasonic Pulse Velocity Measurements  
as per IS 13311 (part 1): 1992

Sr. No	Pulse velocity	Concrete Quality Grading
1	Above 4.5 km/s	Excellent
2	3.5km/s to 4.5 km/s	Good
3	3 km/s to 3.5 km/s	Medium
4	Below 3 km/s	Doubtful

### 1.3 Half-Cell Potentiometer Test

The instrument measures the potential and the electrical resistance between the reinforcement and the surface to evaluate the corrosion activity as well as the actual condition of the cover layer during testing. The electrical activity of the steel reinforcement and the concrete leads them to be considered as one half of weak battery cell with the steel acting as one electrode and the concrete as the electrolyte. The name half-cell surveying derives from the fact that the one half of the battery cell is considered to be the steel reinforcing bar and the surrounding concrete. The electrical potential of a point on the surface of steel reinforcing bar can be measured comparing its potential with that of copper-copper sulphate reference electrode on the surface. Practically, this is achieved by connecting a wire from one terminal of a voltmeter to the reinforcement and another wire to the copper sulphate reference electrode. This method may be used to indicate the corrosion activity associated with steel embedded in concrete and can be applied to members regardless of their size

or the depth of concrete cover. It should be clearly noted that the test does not actual corrosion rate or whether corrosion activity has already started, but it indicates the probability of the corrosion activity depending upon the actual surrounding conditions.

This risk of corrosion is evaluated by means of the potential gradient obtained, the higher the gradient, the higher risk of corrosion. The test results can be interpreted based on the following table.

<b>Half-cell potential (mv) relative to Cu-Cu sulphate Ref. electrode</b>	<b>% Chance of corrosion activity</b>
Less than- 200	10%
Between – 200 to – 350	50% (uncertain)
Above - 350	90%

#### **1.4 Carbonation Test (CT)**

The measurement of carbonation depth in the cover zone of concrete is standard procedure in assessing reinforced concrete deterioration, particularly in respect of reinforcement corrosion problems. The carbonation test is carried out to determine the depth of concrete affected due to combined attack of atmospheric carbon dioxide and moisture causing a reduction in level of alkalinity of concrete. A spray of 0.2 % solution of phenolphthalein is used as pH indicator of concrete. The change of color of concrete to pink indicates that the concrete is in the good health, and where no changes in color take place, it is suggestive of carbonation-affected concrete. The test is conducted by drilling a hole on the concrete surface to different depths up to cover concrete thickness, removing dust by air blowing, spraying phenolphthalein with physician's injection syringe and needle on such freshly drilled broken concrete and observing changes in color. The depth of carbonation is estimated based on the change in color profile. \

#### **1.5 Core Extraction Test:**

Whereas UPV gives indirect evidence of Concrete quality, a more direct assessment on Strength of Concrete can be made by Core Sampling & Testing. Cores are usually cut by means of rotary cutting tools with diamond bits. In this manner a cylindrical specimen is obtained, usually with

ends being uneven, parallel and square and sometimes with embedded pieces of reinforcement. The core is soaked in water, capped with molten sulphur to make its ends plane, parallel at right angles and then tested for compression in moist condition as per IS.

The strength of Test Specimen depends on shape, proportion, and size i.e., H/D ratio. The H/D ratio should preferably 2. For values between 1 & 2, correction factor must be applied. As per Standard practice, specimen shall be 150 mm or 100 mm cores.



## 2. OBSERVATIONS

The probable causes of deterioration / fatigue failure of structure are as follows:

### **Observation of Wing 'A, B, C & D': -**

1. Low moisture and water coming in contact with the structural members which is a conducive environment for steel corrosion. The reinforcing steel present in the RCC members is affected. The reinforcing steel corrosion leads to cracking.
2. Major Crack are observed on column & beam in several area internally & externally.
3. Major undulation observed of flooring.
4. Overall, 80% tiles of flooring are damaged and shows undulation. Also, can be visually seen at flat no. A102, A002, A402, A404, 'B' wing 1st floor, 'C' wing 4th & 5th floor, 'D' wing 1st, 3rd & 4th floor including passages.
5. Hammer tests are showing non uniform strengths. (10 to 20 mpa).
6. USPV test is showing values around 0.3 to 5.00 km/s indicating doubtful to Excellent grading.
7. The staircase is minor distressed at various locations.
8. Ground floor to 7<sup>th</sup> floor column, beam & slab is showing major & minor cracks.
9. Columns are the most critical components in a structural system. The hammer is giving low values due to local dampness of surfaces. Considering all the factors it is suggested to provide encasing of concrete to the severely affected columns for immediate relief.  
**(Critical)**
10. Vibration on floor of several flats & passages is observed during walking.
11. Leakages & Seepages marks were observed on RCC slab internally. Immediate attention is necessary to avoid the further deterioration.
  1. Concrete Core test carried out by society shows 9 to 24 N/mm<sup>2</sup> compressive strength which is on lower side.

### **Observation of Row House: -**

Access to row houses and shops was denied by the owners stating their structure is in good condition and need not be audited. In view of the test results of adjacent wings the row house structure may also show poor test hence detailed audit needs to be carried out.

## **Report on Non-Destructive Tests Carried**



### **Methodology & Observations –**

- 1) The aim of testing was to arrive at the general quality of concrete, rather than evaluating each RCC members in details. Hence, a few RCC members at random were tested & Ultra Sonic Pulse Velocity (USPV) measurement were taken on RCC members i.e., Column, Beam & Slab. The pulse velocity observations on relevant members are included in the report.
- 2) Rebound Hammer Test reading were taken on Columns, Beam etc. to assess the compressive Strength of these RCC members. Both horizontal and vertical up directions of testing were used. Accuracy of prediction of concrete strength by this method is + / - 25 % vide IS 13311 (part – 2) 1992. The Rebound reading observations on relevant members are also included in the report enclosed.
- 3) Half Cell Test of embedded reinforcement was taken to identify the corrosion in reinforcement steel. The HCT reading observations are included in the report enclosed.
- 4) Carbonation Test of concrete was taken to assess the quality of concrete and carbonation at cover. The carbonation Test observations on relevant members are included in the report enclosed



**Google Location of Punit Park CHS Ltd.**

### Site Photos of Punit Park CHS Ltd.




### Rebound Hammer Test







**Ultrasonic Pulse Velocity Test (UPV)**



**Half Cell Potentiometer Test (Corrosion Test)**



**Collapse of Slab**



**Cracks in Column**



**Collapse of Slab**



**Cracks in Beam and Slab**





**Cracks in Beam and Slab**



**Cracks in Beam and Slab**





**Cracks in repaired Column**



**Leakages in Slab**



**Cracks in Slab**



**Cracks in Flooring**



Rebound Hammer test for determinate compressive strength, uniformity & quality of concrete.

**Table 3.1 Rebound hammer Testing**

<b>TEST REPORT</b>					
<b>Certificate No.</b>	:	<b>ARC/206/25.07.2022/TC-902</b>			
Client Name	:	<b>Cosmopolitan Co.op Housing Society</b>			
Consultant Name	:	<b>M/s Yash Eng. Consultancy Pvt Ltd.</b>			
Project/Site	:	PUNIT PARK SOCIETY , COSMOPOLITAN II CHSL, PLOT NO-182C, SEC-17, NERUL(E) , NAVI MUMBAI-400 706			
Description	:	Rebound Hammer			
Quantity	:	09 nos	<b>A - Wing</b>		
Specification followed	:	IS 13311 part II			
Date of Testing	:	25.07.2022			
<b>SCHMIDT REBOUND HAMMER TEST</b>					
<b>Sr. No.</b>	<b>Location</b>	<b>Member</b>	<b>Position of the Hammer</b>	<b>Rebound No.</b>	<b>Average Compressive Strength (N/mm<sup>2</sup>)</b>
1	Ground Floor (Back Side)	Column	Horizontal	10	10
2	Ground Floor (Back Side)	Column	Horizontal	26	20
3	Ground Floor (Parking Area)	Column	Horizontal	18	10
4	Ground Floor (Parking Area)	Column	Horizontal	26	20
5	Terrace	Column	Horizontal	22	15
6	6th Floor	Beam	Horizontal	20	10
7	3rd Floor	Beam	Horizontal	20	10
8	3rd Floor (A301/302)	Slab	Vertical	28	20
9	2nd Floor	Slab	Vertical	22	15

TEST REPORT					
<b>Certificate No.</b>	:	<b>ARC/206/25.07.2022/TC-902</b>			
Customer Name	:	<b>Cosmopolitan Co.op Housing Society</b>			
Consultant Name	:	<b>M/s Yash Eng. Consultancy Pvt Ltd.</b>			
Project/Site	:	PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706			
Description	:	Rebound Hammer			
Quantity	:	10 nos	<b>B-Wing</b>		
Specification followed	:	IS 13311 part II			
Date of Testing	:	25.07.2022			
SCHMIDT REBOUND HAMMER TEST					
Sr. No.	Location	Member	Position of the Hammer	Rebound No.	Average Compressive Strength (N/mm <sup>2</sup> )
1	Ground Floor (Parking Area)	Column	Horizontal	26	20
2	Ground Floor (Parking Area)	Column	Horizontal	18	10
3	6th Floor (B-604)	Slab	Upward	20	10
4	5th Floor (B-503)	Beam	Upward	26	20
5	4th Floor	Beam	Horizontal	20	10
6	3rd Floor	Beam	Horizontal	22	15
7	2nd Floor	Beam	Horizontal	20	10
8	1st Floor	Beam	Horizontal	26	20
9	Terrace	Column	Horizontal	16	10
10	Terrace	Column	Horizontal	24	15

TEST REPORT					
Certificate No.	:	ARC/206/25.07.2022/TC-902			
Client Name	:	Cosmopolitan Co.op Housing Society			
Consultant Name	:	M/s Yash Eng. Consultancy Pvt Ltd.			
Project/Site	:	PUNIT PARK SOCIETY , COSMOPOLITAN II CHSL, PLOT NO-182C, SEC-17, NERUL(E) , NAVI MUMBAI-400 706			
Description	:	Rebound Hammer			
Quantity	:	12 nos	C-Wing		
Specification followed	:	IS 13311 part II			
Date of Testing	:	25.07.2022			
SCHMIDT REBOUND HAMMER TEST					
Sr. No.	Location	Member	Position of the Hammer	Rebound No.	Average Compressive Strength (N/mm <sup>2</sup> )
1	Ground Floor (Parking Area)	Column	Horizontal	16	10
2	Ground Floor (Parking Area)	Beam	Upward	32	25
3	Ground Floor (Parking Area)	Column	Horizontal	20	10
4	Ground floor (Back Side)	Column	Horizontal	26	20
5	Ground floor (Back Side)	Column	Horizontal	16	10
6	Terrace	Column	Horizontal	16	10
7	6th Floor	Beam	Horizontal	22	15
8	4th Floor	Beam	Upward	24	15
9	3rd Floor	Beam	Horizontal	26	20
10	2nd Floor	Beam	Horizontal	22	15
11	2nd Floor	Slab	Upward	16	10
12	Ground Floor (C-003)	Beam	Horizontal	16	10

TEST REPORT					
Certificate No.	:	ARC/206/25.07.2022/TC-902			
Client Name	:	Cosmopolitan Co.op Housing Society			
Consultant Name	:	M/s Yash Eng. Consultancy Pvt Ltd.			
Project/Site	:	PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706			
Description	:	Rebound Hammer			
Quantity	:	12 nos	D-Wing		
Specification followed	:	IS 13311 part II			
Date of Testing	:	25.07.2022			
SCHMIDT REBOUND HAMMER TEST					
Sr. No.	Location	Member	Position of the Hammer	Rebound No.	Average Compressive Strength (N/mm <sup>2</sup> )
1	Ground Floor (Parking Area)	Column	Horizontal	10	10
2	Ground Floor (Parking Area)	Column	Horizontal	18	10
3	Ground floor (D-003)	Beam	Upward	12	10
4	Ground Floor (Back Side)	Column	Horizontal	20	10
5	6th Floor	Beam	Horizontal	22	15
6	5th Floor	Beam	Horizontal	24	15
7	5th Floor (D-502)	Column	Horizontal	26	20
8	4th Floor	Beam	Upward	16	10
9	3rd Floor	Beam	Horizontal	22	15
10	1st Floor	Slab	Upward	28	20
11	Terrace	Column	Horizontal	20	10
12	Terrace	Column	Horizontal	18	10

Ultrasonic pulse velocity Test for determinate the quality and homogeneity of concrete materials

**Table 3.2 Ultrasonic Pulse Velocity Testing**

TEST REPORT							
Certificate No.		:		ARC/206/25.07.2022/TC-902			
Client Name & Address		:		Cosmopolitan Co.op Housing Society			
Consultant Name		:		M/s Yash Eng. Consultancy Pvt Ltd.			
Site/Project		:		PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706			
Description		:		Ultrasonic Pulse Velocity Test			
Quantity		:		09 nos		A - Wing	
Specification followed		:		IS 13311 Part I			
Period of Testing		:		25.07.2022			
ULTRA SONIC PULSE VELOCITY TEST							
Sr. No.	Location	Member	Method	Distance (mm)	Time (ms)	Longitudinal Pulse Velocity (Km/s)	Remark
1	Ground Floor (Parking Area)	Column	Indirect	170	453.2	0.38	Poor
2	Ground Floor (Parking Area)	Column	Direct	300	177.6	1.69	Poor
3	Ground Floor (Back Side)	Column	Indirect	140	35.2	3.98	Good
4	Ground Floor (Back Side)	Column	Direct	120	52.1	2.30	Poor
5	Terrace	Column	Indirect	150	38.4	3.91	Good
6	6th Floor	Beam	Indirect	150	39.5	3.80	Good
7	3rd Floor	Beam	Indirect	150	86.3	1.74	Poor
8	3rd Floor (A301/302)	Slab	Indirect	200	73.4	2.72	Poor
9	2nd Floor	Slab	Indirect	200	57.0	3.51	Doubtful
Table 1: Velocity Criterion for Concrete Quality Grading (Clause 2.5.2)							
IS 516 (Part 5/Sec 1) : 2018							
Sr. No.	Pulse Velocity by Cross Probing ( km/sec )	Concrete Quality Grading					
1	Above 4.40	Excellent					
2	3.75 to 4.40	Good					
3	3.0 to 3.75	Doubtful					
4	Below 3.0	Poor					

TEST REPORT									
Certificate No.		:	ARC/206/25.07.2022/TC-902						
Client Name & Address		:	Cosmopolitan Co.op Housing Society						
Consultant Name		:	M/s Yash Eng. Consultancy Pvt Ltd.						
Site/Project		:	PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706						
Description		:	Ultrasonic Pulse Velocity Test						
Quantity		:	10 nos				B- Wing		
Specification followed		:	IS 13311 Part I						
Period of Testing		:	25.07.2022						
ULTRA SONIC PULSE VELOCITY TEST									
Sr. No.	Location		Member	Method	Distance (mm)	Time (ms)	Longitudinal Pulse Velocity (Km/s)	Remark	
1	Ground Floor (Parking Area)		Column	Direct	300	222.1	1.35	Poor	
2	Ground Floor (Parking Area)		Column	Direct	300	110.7	2.71	Poor	
3	6th Floor (B-604)		Slab	Indirect	200	48.5	4.12	Good	
4	5th Floor (B-503)		Beam	Indirect	150	63.8	2.35	Poor	
5	4th Floor		Beam	Indirect	150	42.1	3.56	Doubtful	
6	3rd Floor		Beam	Indirect	200	67.1	2.98	Poor	
7	2nd Floor		Beam	Indirect	150	39.4	3.81	Good	
8	1st Floor		Beam	Indirect	250	87.0	2.87	Poor	
9	Terrace		Column	Indirect	150	34.2	4.39	Good	
10	Terrace		Column	Indirect	200	63.0	3.17	Doubtful	
Table 1: Velocity Criterion for Concrete Quality Grading (Clause 2.5.2)									
IS 516 (Part 5/Sec 1) : 2018									
Sr. No.	Pulse Velocity by Cross Probing ( km/sec )		Concrete Quality Grading						
1	Above 4.40		Excellent						
2	3.75 to 4.40		Good						
3	3.0 to 3.75		Doubtful						
4	Below 3.0		Poor						

TEST REPORT							
Certificate No.		:		ARC/206/25.07.2022/TC-902			
Client Name & Address		:		Cosmopolitan Co.op Housing Society			
Consultant Name		:		M/s Yash Eng. Consultancy Pvt Ltd.			
Site/Project		:		PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706			
Description		:		Ultrasonic Pulse Velocity Test			
Quantity		:		12 nos		C- Wing	
Specification followed		:		IS 13311 Part I			
Period of Testing		:		25.07.2022			

### ULTRA SONIC PULSE VELOCITY TEST

Sr. No.	Location	Member	Method	Distance (mm)	Time (ms)	Longitudinal Pulse Velocity (Km/s)	Remark
1	Ground Floor (Parking Area)	Column	Indirect	200	155.2	1.29	Poor
2	Ground Floor (Parking Area)	Beam	Indirect	180	52.9	3.40	Doubtful
3	Ground Floor (Parking Area)	Column	Direct	300	142.3	2.11	Poor
4	Ground Floor (Back Side)	Column	Direct	300	68.2	4.40	Good
5	Ground Floor (Back Side)	Column	Direct	300	60.5	4.96	Excellent
6	Terrace	Column	Indirect	150	35.2	4.26	Good
7	6th Floor	Beam	Indirect	150	227.2	0.66	Poor
8	4th Floor	Beam	Indirect	200	48.6	4.12	Good
9	3rd Floor	Beam	Indirect	150	42.0	3.57	Doubtful
10	2nd Floor	Beam	Indirect	200	56.4	3.55	Doubtful
11	2nd Floor	Slab	Indirect	250	87.4	2.86	Poor
12	Ground Floor (C-003)	Beam	Indirect	200	66.4	3.01	Doubtful

Table 1: Velocity Criterion for Concrete Quality Grading (Clause 2.5.2)

IS 516 (Part 5/Sec 1) : 2018

Sr. No.	Pulse Velocity by Cross Probing ( km/sec )	Concrete Quality Grading
1	Above 4.40	Excellent
2	3.75 to 4.40	Good
3	3.0 to 3.75	Doubtful
4	Below 3.0	Poor

TEST REPORT							
Certificate No.		:	ARC/206/25.07.2022/TC-902				
Client Name & Address		:	Cosmopolitan Co.op Housing Society				
Consultant Name		:	M/s Yash Eng. Consultancy Pvt Ltd.				
Site/Project		:	PUNIT PARK SOCIETY , COSMOPOLITAN II CHSL, PLOT NO-182C, SEC-17, NERUL(E) , NAVI MUMBAI-400 706				
Description		:	Ultrasonic Pulse Velocity Test				
Quantity		:	12 nos			D- Wing	
Specification followed		:	IS 13311 Part I				
Period of Testing		:	25.07.2022				

ULTRA SONIC PULSE VELOCITY TEST							
Sr. No.	Location	Member	Method	Distance (mm)	Time (ms)	Longitudinal Pulse Velocity (Km/s)	Remark
1	Ground Floor (Parking Area)	Column	Indirect	150	78.5	1.91	Poor
2	Ground Floor (Parking Area)	Column	Direct	300	82.2	3.65	Doubtful
3	Ground floor (D-003)	Beam	Indirect	200	56.0	3.57	Doubtful
4	Ground Floor (Back Side)	Column	Direct	300	87.4	3.43	Doubtful
5	6th Floor	Beam	Indirect	200	67.0	2.99	Poor
6	5th Floor	Beam	Indirect	150	38.4	3.91	Good
7	5th Floor (D-502)	Column	Indirect	250	68.0	3.68	Doubtful
8	4th Floor	Beam	Indirect	150	39.4	3.81	Good
9	3rd Floor	Beam	Indirect	200	43.1	4.64	Excellent
10	1st Floor	Slab	Indirect	250	94.3	2.65	Poor
11	Terrace	Column	Indirect	200	57.6	3.47	Doubtful
12	Terrace	Column	Indirect	150	47.1	3.18	Doubtful

Table 1: Velocity Criterion for Concrete Quality Grading (Clause 2.5.2)

IS 516 (Part 5/Sec 1) : 2018

Sr. No.	Pulse Velocity by Cross Probing ( km/sec )	Concrete Quality Grading
1	Above 4.40	Excellent
2	3.75 to 4.40	Good
3	3.0 to 3.75	Doubtful
4	Below 3.0	Poor



Half-cell potentiometer test for detect the corrosion of reinforcement

Table 3.3 Half Cell Potentiometer

TEST REPORT													
Certificate No.	:	ARC/206/25.07.2022/TC-902											
Client Name	:	Cosmopolitan Co.op Housing Society											
Consultant Name	:	M/s Yash Eng. Consultancy Pvt Ltd.											
Project/Site	:	'PUNIT PARK SOCIETY , COSMOPOLITAN II CHSL, PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706											
Description	:	Half Cell Potential Meter											
Quantity	:	1 No.											
Specification followed	:	ASTM C876	(A-Wing)										
Date of Testing	:	25.07.2022											
HALF CELL POTENTIOMETER TEST					Average (mv)								
Sr.No.	Location/ID	Reading in (mv)											
		1	2	3									
1	Slab (Flat No. 604)	-200	-220	-178	-199								
<table border="0"> <tr> <td><b><u>Half – cell potential ( mv) relative to Cu-Cu sulphate Ref. electrode</u></b></td> <td><b><u>% chance of corrosion activity</u></b></td> </tr> <tr> <td>Less than - 200</td> <td>10%</td> </tr> <tr> <td>Between – 200 to – 350</td> <td>50% (uncertain)</td> </tr> <tr> <td>Above – 350</td> <td>90%</td> </tr> </table>						<b><u>Half – cell potential ( mv) relative to Cu-Cu sulphate Ref. electrode</u></b>	<b><u>% chance of corrosion activity</u></b>	Less than - 200	10%	Between – 200 to – 350	50% (uncertain)	Above – 350	90%
<b><u>Half – cell potential ( mv) relative to Cu-Cu sulphate Ref. electrode</u></b>	<b><u>% chance of corrosion activity</u></b>												
Less than - 200	10%												
Between – 200 to – 350	50% (uncertain)												
Above – 350	90%												

Chemical Analysis test for detect the Quality of Concrete

Table 3.4 Chemical Analysis of Concrete

Test Report (Chemical )					
Certificate No.		:ARC/206/28.07.2022/TC-902		Sheet 1 of 1	
Client name and address		:	Cosmopolitan Co.op Housing Society		
Contractor Name			M/s Yash Eng. Consultancy Pvt Ltd.		
Project/Site		:	PUNIT PARK SOCIETY ,COSMOPOLITAN II CHSL,PLOT NO-182C, SEC-17,NERUL(E) , NAVI MUMBAI-400 706		
Description		:	Concrete Material		
Quantity		:	1 kg		
Specification followed		:	IS 3025		
Date of Testing		:	28.07.2022		
Sr. No.	Test	Unit	Results	Requirement as per IS 456 - 2000	TEST METHOD
1	pH value	--	6.80	Not Less than 6	IS 3025 1983 Part 11 R-2012
2	Chlorides as Cl <sup>-</sup>	mg/L	45	max. 2000 for concrete not containing embedded steel and Max. 500 for reinforced concrete work	IS 3025 1988 part 32 R-2014
3	Sulphates as SO <sub>4</sub>	mg/L	30	Maximum 400 mg/L	IS 3025 1986 Part 24 R-2014

Table 3.5 Concrete Core Test



**GLOBAL LAB**  
A World of Quality Testing & Calibration



Formal No 01 / 11

Rev. No.03

**TEST REPORT**

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY: AT: LOCATION-01: VASAI LAB (TEST)  
VST-15015-TR-414381  
TC571321000014853F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

**CUSTOMER NAME & ADDRESS:**

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

**PROJECT SITE ADDRESS:**

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

**QUANTITY:**

DATE OF RECEIPT:

CUSTOMER REF. NO &amp; DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

03/07/2021

Letter Dated : 03/07/2021

Satisfactory

B - Wing, Gr. Floor

IS 516: 1959 RA 2018 Amd-2

**CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS**

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core WL(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for (h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	B - Wing, Gr. Floor C - 5	94.8	68.4	0.828	3680.4	46	1.38	0.93	11.7	14.6	148.7	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer



# GLOBAL LAB

A World of Quality Testing & Calibration



TC - 5713

Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15045-TR-414744  
TC571321000014863F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,

Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### QUANTITY:

DATE OF RECEIPT:

CUSTOMER REF. NO & DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

08/07/2021

Letter Dated : 03/07/2021

Satisfactory

B - Wing, Gr. Floor

IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for (h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	B - Wing, Gr. Floor C - 8	75.4	68.4	0.631	3664.3	42.5	1.1	0.9	10.5	13.1	133.6	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer

\* Compressive strength test carried out of above specimen(s) as per request of customer. The Curing condition prior to test is not complying to the requirement of Standard.



# GLOBAL LAB

A World of Quality Testing & Calibration



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15045-TR-414745  
TC571321000014862F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### QUANTITY:

DATE OF RECEIPT:

CUSTOMER REF. NO & DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

08/07/2021

Letter Dated : 03/07/2021

Satisfactory

C - Wing, Gr. Floor

IS 518: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

GRADE OF CONCRETE: Detail Not Furnished by customer

DATE OF CASTING: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

CURING CONDITION: Detail Not Furnished by customer

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core WL(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	C - Wing, Gr. Floor C - 9	85.4	68.4	0.692	3673.9	38.4	1.25	0.92	9.6	12	122.4	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer

\* Compressive strength test carried out of above specimen(s) as per request of customer. The Curing condition prior to test is not complying to the requirement of Standard.



# GLOBAL LAB

A World of Quality Testing & Calibration



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15045-TR-414742  
TC571321000014865F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### QUANTITY:

DATE OF RECEIPT:

CUSTOMER REF. NO & DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

08/07/2021

Letter Dated : 03/07/2021

Satisfactory

B - Wing, Gr. Floor

IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area,mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	B - Wing, Gr. Floor C - 6	105.8	68.4	0.89	3677.2	28.2	1.55	0.95	7.3	9.1	93	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer

\* Compressive strength test carried out of above specimen(s) as per request of customer. The Curing condition prior to test is not complying to the requirement of Standard.





# GLOBAL LAB

A World of Quality Testing & Calibration



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15015-TR-414380  
TC571321000014855F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

**CUSTOMER NAME & ADDRESS:**

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

**PROJECT SITE ADDRESS:**

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

**QUANTITY:**

DATE OF RECEIPT:

CUSTOMER REF. NO & DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

03/07/2021

Letter Dated : 03/07/2021

Satisfactory

C - Wing, Gr. Floor

IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	C - Wing, Gr. Floor C - 4	80.8	68.4	0.648	3675	70.2	1.18	0.91	17.4	21.8	222	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer



# GLOBAL LAB

A World of Quality Testing & Calibration



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15015-TR-414379  
TC571321000014856F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### QUANTITY:

DATE OF RECEIPT:

CUSTOMER REF. NO & DATE:

CONDITION OF SAMPLE ON RECEIPT:

SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:

TEST METHOD:

1 No(s)

03/07/2021

Letter Dated : 03/07/2021

Satisfactory

C - Wing, Gr. Floor

IS 516: 1959 RA 2018 And-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: 31/05/2021

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): 39

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core WL(kg)	Cross sectional Area,mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio <sup>5</sup>	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	C - Wing, Gr. Floor C - 3	85.6	68.4	0.708	3684.7	77.2	1.25	0.92	19.3	24.1	245.4	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15015-TR-414377  
TC571321000014858F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punil Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,,  
Punil Park, Sector 17, Nerul,  
Navi Mumbai.

QUANTITY:  
DATE OF RECEIPT:  
CUSTOMER REF. NO & DATE:  
CONDITION OF SAMPLE ON RECEIPT:  
SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:  
TEST METHOD:

1 No(s)  
03/07/2021  
Letter Dated : 03/07/2021  
Satisfactory  
D - Wing, Gr. Floor  
IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

GRADE OF CONCRETE: Detail Not Furnished by customer

DATE OF CASTING: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

CURING CONDITION: Detail Not Furnished by customer

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area,mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	D - Wing, Gr. Floor C - 1	108.4	68.4	0.904	3681.5	51.7	1.58	0.96	13.4	16.8	170.9	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer



# GLOBAL LAB

A World of Quality Testing & Calibration



TC - 5713

Format No 01 / 11

Rev. No 03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15045-TR-414746  
TC571321000014859F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

QUANTITY:  
DATE OF RECEIPT:  
CUSTOMER REF. NO & DATE:  
CONDITION OF SAMPLE ON RECEIPT:  
SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:  
TEST METHOD:

1 No(s)  
08/07/2021  
Letter Dated : 03/07/2021  
Satisfactory  
D - Wing, Gr. Floor  
IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	D - Wing, Gr. Floor C - 10	106.2	68.4	0.897	3680.4	36.6	1.55	0.95	9.5	11.8	120.6	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer

\* Compressive strength test carried out of above specimen(s) as per request of customer. The Curing condition prior to test is not complying to the requirement of Standard.



# GLOBAL LAB

A World of Quality Testing & Calibration



Format No 01 / 11

Rev. No.03

## TEST REPORT

TEST REPORT ISSUED BY: LOCATION-01: VASAI LAB (TEST)  
TEST REPORT NO.  
ULR NO.  
TEST REPORT DATE  
DISCIPLINE : MECHANICAL TEST

SAMPLE TESTED BY/AT: LOCATION-01: VASAI LAB (TEST)  
VST-15015-TR-414378  
TC571321000014857F  
10/07/2021  
GROUP NAME : BUILDING MATERIALS

### CUSTOMER NAME & ADDRESS:

M/s Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

### PROJECT SITE ADDRESS:

Cosmopolitan - II CHSL,  
Punit Park, Sector 17, Nerul,  
Navi Mumbai.

QUANTITY: 1  
DATE OF RECEIPT: 03/07/2021  
CUSTOMER REF. NO & DATE:  
CONDITION OF SAMPLE ON RECEIPT:  
SOURCE OF SAMPLE AS GIVEN BY CUSTOMER:  
TEST METHOD:

1 No(s)  
03/07/2021  
Letter Dated : 03/07/2021  
Satisfactory  
D - Wing, Gr. Floor  
IS 516: 1959 RA 2018 Amd-2

## CONCRETE CORE COMPRESSIVE STRENGTH TEST RESULTS

DATE OF TESTING: 09/07/2021

DATE OF CASTING: Detail Not Furnished by customer

CURING CONDITION: Detail Not Furnished by customer

GRADE OF CONCRETE: Detail Not Furnished by customer

AGE OF SPECIMEN (DAYS): Not Known

Sr. No	ID Mark of Specimen as given by customer	Core Height (h)(mm)	Core Dia (d) (mm)	Core Wt.(kg)	Cross sectional Area, mm <sup>2</sup>	Max. Load (kN)	h/d Ratio	Correction Factor for(h/d) ratio	Corrected Comp. Strength (After h/d Ratio) (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (N/mm <sup>2</sup> )	Equivalent Cube Comp. Strength (kg/cm <sup>2</sup> )	Type of Fracture
1	D - Wing, Gr. Floor C - 2	89.4	68.4	0.768	3673.9	36.5	1.31	0.93	9.2	11.5	117.1	Usual

Curing Declaration: Curing of sample (s) submitted to laboratory for testing was in customer's scope till successful registration of test request.

\* Compressive strength test done on (1) Specimen/s as requested by customer

### **3. CONCLUDING REMARKS AND RECOMMENDATIONS**

The structural audit of Punit Park CHS Ltd. was carried out. Based on the visual inspection and NDT results, recommendations for various structures that were audited are provided as under.

**In present case of the building, based on the investigation and various tests carried out it is observed that all the components of structural frame are weak.**

1. The A, B, C & D Wing is structurally distressed and dilapidated and not recommended for habitation.
2. Rebound Hammer Test results of the Columns and beams of the A and B wings indicate the average concrete strength of the structure is not adequate (10-20 MPA).
3. Average UPV results of A & B wing indicate that most of the concrete has average structural integrity.
4. Average Carbonation test results shows more than 50% corrosion in reinforcement.

#### **For Row Houses**

Access to row houses and shops was denied by owners stating their structures are in good condition and need not be audited. In view of the test results of adjacent wings the row house structure may also show poor test hence detailed audit needs to be carried out.

Based on the carbonation test results more than 50% corrosion in reinforcement it's an alarming situation. The Concrete strength is also on lower side as compared to current standards. The repairs to structure may not guarantee the future strength and life of structure. It will be prudent to Demolish these buildings.

#### **4. REFERENCES**

1. IS: 456-2000, Plain and reinforced concrete – Code of practice, Bureau of Indian Standards.
2. S.N. Sinha, Reinforced Concrete Design, Tata McGraw-Hill publishing Company, New Delhi, 2002.
3. IS: 13311 (Part 1) – 1992, Non-destructive testing of concrete: Part 1 Ultrasonic pulse velocity.
4. IS: 13311 (Part 2) – 1992, Non-destructive testing of concrete: Part 2 Rebound hammer Ultrasonic pulse velocity.
5. IS. 1786-1985, High strength deformed steel bars and wires for concrete reinforcement – specification (fourth revision).
6. IS: 875 (Part 1, 2 and 3)-1987, Code of practice for design loads for building and structures.
7. IS: 1893-2002, Criteria for earthquake resistance design of structures.
8. Is:13920-1993, Ductile Detailing of Reinforced Concrete Structures subjected to Seismic Forces.